

Id	Nombre de tarea	Duración	Comienzo	Fin	julio 2013												agosto 2013											
					12	15	18	21	24	27	30	03	06	09	12	15	18	21	24	27	30	02	05	08	11	14		
1																												
2	<b>Instalación de Tornillo PVSA</b>	<b>51,75 días</b>	<b>mar 18-06-13</b>	<b>lun 12-08-13</b>																								
3	<b>Tornillo</b>	<b>45 días</b>	<b>mar 25-06-13</b>	<b>lun 12-08-13</b>																								
4	Suministro de Tornillo	40 días	mar 25-06-13	mar 06-08-13																								
5	Obras Civiles	15 días	mié 10-07-13	vie 26-07-13																								
6	Montaje	5 días	mar 06-08-13	lun 12-08-13																								
7	Canalización	5 días	lun 05-08-13	vie 09-08-13																								
8																												
9	<b>Estudio Ingeniería</b>	<b>8 días</b>	<b>mar 18-06-13</b>	<b>mié 26-06-13</b>																								
10	Visita a terreno	1 día	mar 18-06-13	mar 18-06-13																								
11	Toma de muestras	1 día	mié 19-06-13	mié 19-06-13																								
12	Entrega de informe	6 días	mié 19-06-13	mié 26-06-13																								

Proyecto: Gantt Ambiental v012 Fecha: mar 25-06-13	Tarea		Hito		Tareas externas	
	División		Resumen		Hito externo	
	Progreso		Resumen del proyecto		Fecha límite	