


<b>ALTO MAIPO</b>	<b>OWNER'S INSTRUCTION</b>	
	Section 2.29 PHAM-PLN12-INS-0003	

Contract	<input type="checkbox"/> AM-CO610/620B <input checked="" type="checkbox"/> AM-CO630/620A	S 69401 N° 0551
Scope Segment Description	ACCESS TUNEL TO PH CAVERN	
Location	V14 Ch 1+015 approx.	
Time for Compliance	BEFORE NEXT ROW	

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

**Instruction:**  
 THE CONTRACTOR IS HEREWITH INSTRUCTED GROUTING CURTAIN AS INDICATED IN THE SKETCH ATTACHED

**NOTES**  
 1. MEASURE WATER INFLOW AND GROUNDWATER PRESSURE IN ALL HOLES  
 2. HOLES N° 2 AND N°4 SHALL BE LOGGED AS EXPLORATORY HOLE. THE LUCEON TEST SHALL BE CARRIED OUT BEFORE ANOTHER HOLE IS DRILLED.  
 3. LUCEON TEST TO CARRY OUT AS SPECIFIED IN THE ATTACHMENT N°1  
 4. THE INTERPRETATION OF THE LUCEON TEST SHALL BE SIMILAR TO THE EXAMPLE IN THE ATTACHMENT N°2

Owner estimate of impact is: Per Units in BOQ ☒ ; or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.  
 Contractor comments (if any):

<b>Issued by</b>	<b>Received by Contractor</b>
Name <u>Enrique Gonzalez H.</u>	Name <u>Matthias Rosenthal</u>
Sign <u>[Signature]</u>	Sign <u>[Signature]</u>
Designation <u>En Geologist</u>	Designation <u>Gen Manager</u>
Date <u>04.12.2015</u> Time <u>09:10 hr</u>	Date <u>04.12.15</u> Time <u>11:5</u>

(original): Contractor