


ALTO MAIPO	OWNER'S INSTRUCTION	
	Section 2.29 PHAM-PLN12-INS-0003	

Contract: <input type="checkbox"/> AM-CO610/620B <input checked="" type="checkbox"/> AM-CO630/620A	SI 6332/ Nº 0565
Scope Segment Description: TUNNEL VLS1 TO L9	Scope Segment ID: 3.9
Location: Ch. 0+032.4	Time for Compliance: IMMEDIATELY

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction: THIS INSTRUCTION REPLACES SI-6332-0562.

THE CONTRACTOR IS HEREWITH INSTRUCTED TO CONDUCT PRE-GROUTING AS INDICATED IN THE SKETCH ATTACHED.

NOTES:

- 1) MEASURE THE WATER INFLOW AND GROUNDWATER PRESSURE IN FOUR HOLES EQUALLY DISTRIBUTED AROUND THE TUNNEL PERIMETER.
- 2) HOLES Nº 3 AND 9 SHALL BE LOGGED AS EXPLORATORY HOLES.

Owner estimate of impact is: Per Units in BOQ ☐ ; or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any): it was agreed between S. Müller and N. Rosenfeld by phone that holes Nº 2 and 10 will be logged as exploratory drillings

Issued by	Received by Contractor
Name: S. Müller	Name: N. Rosenfeld
Sign: [Signature]	Sign: [Signature]
Designation: S. Geologist	Designation: Geo-Manager
Date: 15-12-15 Time: 12:30	Date: 15-12-2015 Time: 14:50

(original): Contractor