

**ALTO MAIPO****OWNER'S INSTRUCTION**  
Section 2.29  
PHAM-PLN12-INS-0003

Contract:	<input type="checkbox"/> AM-CO610/620B <input checked="" type="checkbox"/> AM-CO630/620A	SI 6332 / N° 0530
Scope Segment Description:	TUNNEL CH1 US TO L9	Scope Segment ID: 3.9
Location:	Ch 0+037,6	Time for Compliance: BEFORE NEXT ADVANCE

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

**Instruction:**

INSTRUCTION FOR PREGROUTING  
THE GROUTING SHALL BE CARRIED OUT AS ACCORDING TO THE  
SKETCH ATTACHED 1

- NOTE: 1) MEASURE WATER INFLOW AND GROUNDWATER PRESSURE  
IN ALL HOLES  
2) HOLE N°2 SHALL BE LOGGED AS EXPLORATORY HOLE AND  
SHALL BE FOR LUGEN TESTING SIMILAR TO THE  
EXAMPLE GIVEN IN THE ATTACHMENTS 2 and 3

Owner estimate of impact is: Per Units in BOQ ☒ ; or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

Issued by		Received by Contractor	
Name:	EMILIO GONZALEZ H	Name:	Rosa Gonzalez
Sign:	[Signature]	Sign:	[Signature]
Designation:	Sn GEOLOGIST	Designation:	GEOLOGIST
Date:	02/12/15	Date:	21/2/2015
Time:	00:10	Time:	00:50

Imp.San Pedro - F. 2 2556 6665 - (4077)

(copy 1): OE