

ALTO MAIPO**OWNER'S INSTRUCTION**Section 2.29
PHAM-PLN12-INS-0003Contract: ☒ AM-CO610/620B ☐ AM-CO630/620A

SI 6160 / N° 0241

Scope Segment Description:

Scope Segment ID: 3.2.3.

Location: US - US

Time for Compliance:

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction: We instruct CVM to perform 2 control holes in the Ch 13+226'9 in the position 3 and 9 o'clock. The length of the drills should be 25m

and pressure
The water flow should be measured inside the control holes and if some of these trigger levels is exceeded CVM has to perform a great fall following the attached instruction

Trigger levels:

- At least 2'5 l/sec from any hole
- At least 2'5 l/sec from both holes
- At least 08 l/sec in any hole and water pressure at least 5 bar in the hole
- At least 05 l/sec in any hole and water pressure at least 8 bar in the hole.

Owner estimate of impact is: Per Units in BOQ ☐ ; or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

Issued by

Sign: Antonio Rubio

Designation: Geologist

Date: 26/03/10

Time: 16:45

Received by Contractor

Sign: [Signature]

Designation: Subcontractor

Date: 10/03/2016

Time: 23:00