

ALTO MAIPO**OWNER'S INSTRUCTION**
Section 2.29
PHAM-PLN12-INS-0003

Contract: <input type="checkbox"/> AM-CO610/620B <input checked="" type="checkbox"/> AM-CO630/620A	SI 03401N° 0064
Scope Segment Description: Tunnel VL4	Scope Segment ID: 342
Location: VL4 0+768,9	Time for Compliance:

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This Instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction:

1. DRILL A PROBE HOLE (25 cm)
2. IF $Q_w > 25 \text{ l/min}$ AND $Q_w < 150 \text{ l/min}$
THEN DRILL 2 MORE PROBE HOLES (25 cm).
3. DO A LUGGON TEST IN ONE OF THE HOLES

Owner estimate of impact is: Per Units in BOQ ☐ ; or cost ; &/or Time

If Contractor believes that this Instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

Issued by <i>Ricardo Rojas Delgado</i> Sign: <i>[Signature]</i> Designation: <i>ING. GONZALEZ</i> Date: <i>04/08/15</i> Time: <i>15:10</i>	Received by Contractor <i>Rafael Rojas</i> Sign: <i>[Signature]</i> Designation: <i>Geo-Manager</i> Date: <i>04.08.15</i> Time: <i>15:20</i>
---	---

White (original): Contractor / Yellow (copy 1): OE/ Pink (copy 2): ITO