

ALTO MAIPO**OWNER'S INSTRUCTION**
Section 2.29
PHAM-PLN12-INS-0003Contract: ☐ AM-CO610/620B ☒ AM-CO630/620A SI /N° 0128Scope Segment Description: *VL5 Pregrouting* Scope Segment ID: *3,9,2*Location: *VL5 Ch 589,4* Time for Compliance:

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction: *At the face: Two additional exploration holes due to high flow in last exploration hole*

Do a pregrouting, normal grouting fan plus grout the exploration holes. Stop pressure 35-40 bar plus water pressure.

If no pressure build-up:

water kg cement

1.0 300

0,8 700

0,6 1000

If no pressure build up, thicken the grout until stop,

Owner estimate of impact is: Per Units in BOQ ☒ or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

| Issued by | Received by Contractor |
|---|--|
| <i>Björn Stuge</i> | <i>Nathaniel Rose</i> |
| Sign: <i>[Signature]</i> | Sign: <i>[Signature]</i> |
| Designation: <i>Itz'Gonzalez</i> | Designation: |
| Date: <i>21/7 2015</i> Time: <i>13:00</i> | Date: <i>22.07.15</i> Time: <i>15:25</i> |

White (original): Contractor / Yellow (copy 1): OE/ Pink (copy 2): ITO