


ALTO MAIPO	OWNER'S INSTRUCTION Section 2.29 PH/M-PLN12-INS-0003	
-------------------	-------------------------------------------------------------------	-------------------------------------------------------------------------------------

Contract: <input type="checkbox"/> AM-CO610/620B <input checked="" type="checkbox"/> AM-CO630/620A	SI 6552 IN° 0071
Scope Segment Description: VLS Grouting	Scope Segment ID: 3.9
Location: VLS 615-616	Time for Compliance:

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50'000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction: Drainage hole around over coming hole

If water leakage more than 0.5 l/sec, grout this hole.

Pressure 20-30 bar

WRR 0.8

Adapt the grouting if the result is not satisfying

Grout max 300 kg cement in each hole (335 liter grout)

Owner estimate of impact is: Per Units in BOQ ☐ or cost &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

Grouting ACC ATTACHED SKETCH

Issued by	Received by Contractor
Sign: <i>[Signature]</i> Designation: <i>[Designation]</i> Date: 25/12/2015 Time: 13:00	Sign: <i>[Signature]</i> Designation: <i>[Designation]</i> Date: 25/12/2015 Time: 14:00

White (original): Contractor / Yellow (copy 1): OE/ Pink (copy 2): ITO