

ALTO MAIPO**OWNER'S INSTRUCTION**Section 2.29
PHAM-PLN12-INS-0003

Contract:

☐

AM-CO610/620B

☒

AM-CO630/620A

SI 632/N° 0103

Scope Segment Description:

Scope Segment ID:

Location: VLS 0+377

Time for Compliance:

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction:

Do a pre-grouting.

1. Drill holes
2. Measure volume-flow and pressure in holes with water
3. Do hugen measurements in all grout holes
Measure 5min when flow is stable.
Pressure 5bar

4. Do pregrouting P 30bar over ground water pressure
Grout type A

	wcr	Max kg cement / hole
1	1,2	300
2	0,8	700
3	0,5	1000

Owner estimate of impact is: Per Units in BOQ ☒ ; or cost

; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

Issued by

Björn Stuge

Sign:

Designation

Date: 28/5 2015 Time: 1350

Received by Contractor

Bernhard Simon

Sign:

Designation:

Geodät

Date: 28/05/2015 Time: 14:00