


ALTO MAIPO	OWNER'S INSTRUCTION Section 2.29 PHAM-PLN12-INS-0003	
------------	--	---

Contract: <input type="checkbox"/> AM-CO610/620B <input checked="" type="checkbox"/> AM-CO630/620A	SI 63551 N° 0556
Scope Segment Description: LAS LAJAS TAILRACE TUNNEL	Scope Segment ID: 9.1.1 ₃
Location: L1 CH 0+217,1	Time for Compliance: BEFORE NEXT ROUND

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD \$ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction:

THE CONTRACTOR IS HEREBY INSTRUCTED TO CONDUCT PRE-GROUTING AS INDICATED BELOW AND IN THE ATTACHED SKETCH



NOTE:

1- THE WATER INFLOW AND GROUNDWATER PRESSURE SHALL BE MEASURED IN ALL HOLES

Owner estimate of impact is: Per Units in BOQ ☒ ; or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any): EXPLORATORY BOREHOLE L1-EXP-022 WITH WATER FLOW 20 L/S WILL BE PLUGGED IMMEDIATELY WITH WCR Q35 -0.4 WITH MAINT 400 PUMP. AS THE CURRENT FACE EXCAVATION IS BEING DONE IN 2 STEPS (TOP HEADING AND BENCH LATER) STRABAG WILL FIRST EXCAVATE REMAINING BENCH TO GET FULL FACE GROUTING PROFILE AND AFTERWARDS WILL CONTINUE WITH INSTRUCTION. IN STRABAG'S OPINION NUMBER OF INSTRUCTED BOREHOLES IS TOO LITTLE FOR THE FULL FACE GROUTING AS THE DIMENSIONS OF THE FULL FACE ARE 7.84x8.27 m.

Issued by	Received by Contractor
Name: I MARTINEZ	Name: ANTONIA DEJMAN
Sign: 	Sign: 
Designation: JE-LOGIST	Designation: ENG. GEOL.
Date: 05-12-2015 Time: 18:00	Date: 05/12/2015 Time: 21:00

(original): Contractor