ALTO MAIPO	OWNER'S INSTRUCTION Section 2.29 PHAM-PLN12-INS-0003	SAM

Contract: ☐ AM-CO610/620B ☒ AM-CO630/620A		**SI** 63401 **Nº** 0587
Scope Segment Description: ACCESS TUNNEL TO PH CAVERN		**Scope Segment ID:** 3.4
Location: VL4	**Time for Compliance:**	

Contractor shall immediately proceed with the Work described below, in accordance with the terms and conditions of the Contract. This instruction is limited to maximum of 1000 UF or USD $ 50,000., and without impact on the lump sums or schedule (except for Equivalent Times in the BOQ).

Instruction: THE CONTRACTOR IS HEREWITH INSTRUCTED TAKING SAMPLES WITH CORE DRILL (HILTI) LENGTH 1,0 M ϕ 100 MM

CHAINAGE	TYPE ROCK	LOCATION	HEIGTH FROM INVERT
0+158,0	BRECCIA	RIGHT WALL	1 m
0+475,5	RED TUFF	LEFT WALL	1 m
0+789,0	GREY TUFF	LEFT WALL	1 m
0+978,0	GREY LAPILLI TUFF	RIGHT WALL	1 m
1+052,6	RED LAPILLI TUFF	LEFT WALL	1 m

Owner estimate of impact is: Per Units in BOQ ☒ ; or cost ; &/or Time

If Contractor believes that this instruction constitutes a Change, Contractor shall promptly provide Notice according to Section 11 of the Contract.

Contractor comments (if any):

Issued by	Received by Contractor
Name: I MARTINEZ	Name: Nathias Rotfeld
Sign:	Sign:
Designation: GEOLOGIST	Designation: Geo-Manager
Date: 04-02-16 Time: 15:00	Date: 04.02.16 Time: 1525

(original): Contractor

Imp. San Pedro - Fono 2 2556 6665 - (4077)